

1 Daily Service Checklist – Diesel Bus

KlineFire Vehicle Suppression System must be checked prior to Vehicle use every day.

Daily Checks	Check Requirements
Pre-Trip	1. Inspect the Small Bus Module has the Solid Green Tick illuminated. 2. Inspect the Pressure Gauge Indicator on the cylinder reads within the normal range, shown as the green band.
Driver Changeover	1. Inspect the Small Bus Module has the Solid Green Tick illuminated prior to driving.

6 Monthly Service Checklist – Diesel Bus

6 monthly Service Checks can be completed with usual Vehicle Maintenance activities. Bus Operators must ensure that the service schedule and records are maintained in accordance with local regulatory requirements.

Owner Operator		VIN/Rego		KM on Vehicle	
-----------------------	--	-----------------	--	----------------------	--

Task	Date	Print Name	Signature
Prepare the Service Test Kit & Vehicle Access			
Isolate the KlineFire Vehicle Suppression System & Cylinder Activation Test			
Visual & Physical System Inspection & Clean			
Testing Armoured Linear Thermal Detection			
System Reset (1st)			
Completing the Optical Sensor Test			
System Reset (2nd) & System Re-Activation			
Recording the Service/Test Date.			

Completed by	Date	Print Name	Signature
Name:			
Name:			

5 year Service Checklist – Diesel Bus

- Prior to completing the 5 Year Service, contact KlineFire to order a replacement Cylinder.
- Once cylinder is delivered, proceed with 6 monthly service as per standard process, then follow the below steps.

Owner Operator		VIN/Rego		KM on Vehicle	
----------------	--	----------	--	---------------	--

Task	Date	Print Name	Signature
14 days prior to 5-year Service, Order a replacement Cylinder from KlineFire.			
Once cylinder is delivered, proceed with 6 monthly service as per usual process.			
Isolate Fire Suppression System Remove the Cylinder from the Bracket			
Install Replacement Purple K Cylinder in Bracket & Tighten			
Test Suppression activation with Valve Simulator connected			
System Reset & System Re-Activation			
Record Cylinder Change and Service Result			

Completed by	Date	Signature
Name:		
Name:		