# KlineFire Vehicle Suppression Systems Service & Maintenance Checklist - Hybrid Bus



1

#### Daily Service Checklist - Hybrid Bus

KlineFire Vehicle Suppression System must be checked prior to Vehicle use every day.

Daily Checks	Check Requirements
Pre-Trip	Inspect the Mini Display has the Grey Cylinder & OK Displayed
Driver Changeover	2. Inspect the Mini Display has the Grey Cylinder & OK Displayed

## KlineFire Vehicle Suppression Systems Service & Maintenance Checklist - Hybrid Bus



6

#### Monthly Service Checklist - Hybrid Bus

6 monthly Service Checks can be completed with usual Vehicle Maintenance activities. Bus Operators must ensure that the service schedule and records are maintained in accordance with local regulatory requirements.

Owner Operator VIN/Rego	on Vehicle		
Task	Date	Print Name	Signature
Prepare the Service Test Kit & Vehicle Access			
Isolate the KlineFire Vehicle Suppression System & Cylinder Activation 1	Test		
Visual & Physical System Inspection & Clean			
Testing Armoured Linear Thermal Detection – Roof Detection			
Testing End of Line located near Data Logger			
Completing the Optical Sensor Test (where fitted)			
System Reset & System Re-Activation			
Recording the Service/Test Date.			
Completed by	Date	Print Name	Signature
Name:			
Name:			

### KlineFire Vehicle Suppression Systems

Service & Maintenance Checklist - Hybrid Bus



### year Service Checklist - Hybrid Bus

- Prior to completing the 5 Year Service, contact KlineFire to order a replacement Cylinder.
- Once cylinder is delivered, proceed with 6 monthly service as per standard process, then follow the below steps.

Owner Operator		VIN/Rego		KM on Vehicle			
Task					Print Name	Signature	
14 days prior to 5-year Service, Order a replacement Cylinder from KlineFire.							
Once cylinder is delivered, proceed with 6 monthly service as per usual process.							
Isolate Fire Suppression System Remove the Cylinder from the Bracket							
Install Replacement Purple K Cylinder in Bracket & Tighten							
Test Suppression activation with Valve Simulator connected							
System Reset & System Re-Activation							
Record Cylinder Change and Service Result							
6 1 1 11				<b>.</b>	s:		
Completed by		Date	Sig	Signature			
Name:							
Name:			·				